

Franklin Road Streetscape Project Update



Village of Franklin

Franklin Road Streetscape Project Update

October 12, 2020 – Nowak & Fraus Engineers, Consulting Engineer for the Village of Franklin, would like to take this opportunity to update you on the status of the improvements to your neighborhood.

Over the last week, the contractor team has continued along the east side of Franklin Road. Work included the backfilling of all curb and walks, and the installation of new paved drive approaches and the base course for the new roadway.

The tasks anticipated for the week of October 12th include:

- The placement of temporary ramps and switching of traffic onto the new east side road.
- Demolition work on existing walks, curbs, and pavement on the west side of Franklin.
- Begin the installation of new storm drain piping, beginning at Evelyn Court

It is important to note that with the switch to work on the west side of Franklin, traffic routing will remain the same. One way traffic will remain in the south bound direction.

Some upcoming information:

- Additional crews are being brought in to increase the speed of work on the west side of Franklin.
- The contractor team will be in very close communication with the Fire Department as work continues along their frontage. Access for emergency traffic will always be available.

If there are any specific concerns or questions regarding the project as we progress, feel free to contact Steve Sutton, Nowak & Fraus Engineers Project Manager, at 248-635-6571 or email

(swsutton@nfe-engr.com), or our on-site construction engineer, Mark Wilson, 248-635-6504
(mwilson@nfe-engr.com), at any time.

Village of Franklin
32325 Franklin Road
Franklin, MI 48025
(248) 626 9666
www.franklin.mi.us